BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:Restoration and Improvement of Salnagara, Best Cont, Bharathnagar and Chandrappa Layout, Hill side meadows layout, subhash Chandra Bose layout and surrounding areas in ward no-03 of Yelahanka New Town Sub division (PACKAGE NO-14)

Sl No	Description of Work	Unit	Shedule -B Qty	Executed Qty	% of Work Completed	WEEK - 1	WEEK - 2	WEEK - 3	WEEK - 4	WEEK - 5	WEEK - 6
1	Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable	Cum	2333.89	2333.86	100.00						
2	Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatlydressed, the disposed earth to be levelled neatly after breaking of clods complete as per the direction of Engineer in Charge	Cum	8427.31	8427.10	100.00						
3	Providing and laying in position plain cement concreteof Mix 1:4:8 with OPC @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms.	Cum	2520.12	2520.01	100.00						
4	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compacted for walls and	Cum	3001.43	3001.30	100.00						
5	Providing T.M.T. steel reinforcement for R.C.C. work including straightening, cutting, bending, hooking, placing in position, lapping and/or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per disign	Ton	182.26	182.26	100.00						
6	Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick,	Cum	146.63	146.61	99.99						
7	Providing and laying 100mm thick pre-cast cover slabs over drains of width not exceeding 800 mm using M20 concrete reinforced with steel @ 6.00 kg/Sqm, slabs jointed in CM 1:3 proportion and nicely finished including providing holes in the Cover slabs wherever	Sqm	7353.50	7353.11	99.99						
8	Providing and fixing RCC Precast cover slab of 250mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as	Sqm	515.76	515.10	99.87						
9	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of	Nos	16406.00	16406.00	100.00						
10	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications including all lead and lift and as per the direction of Engineer in Charge	Sqm	2583.86	1430.42	55.36						
11	Providing and laying heavy duty cobble stones interlock pavers, 60mm thick using cement and course sand for manufacture of blocks of approved size, shape and colour with a minimum compressive strength of 281 kg per sqm over 50mm thick sand bed (average	Sqm	7521.88	7521.87	100.00						
12	Excavation for roadwork in soil with hydraulic excavator of 09 cum bucket capacity including cutting and loading to tippers, transporting with a lead of 1.00 km and trimming bottom and side slopes in accordance with requirements of lines, grades and cross sections complete as	Cum	6901.00	1350.05	19.56						
13	Compaction of original ground with maximum of 6 passes of 8 to 10 tonnes power roller including filling in depression occuring during rolling including cost of all labour, HOM complete as per specifications.	Sqm	21582.10	3456.34	16.01						

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬ.ಬ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Sl No	Description of Work	Unit	Shedule -B Qty	Executed Qty	% of Work Completed	WEEK - 1	WEEK - 2	WEEK - 3	WEEK - 4	WEEK - 5	WEEK - 6
14	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/trap/basalt material, mixing by mix in place method by rotavator at OMC,spreading in uniform layers with motor grader on	Cum	3239.55	675.03	20.84						
15	Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers	Cum	3190.19	904.36	28.35						
16	Providing and applying primer coat with SS bitumen emulsion on prepared surface of granular Base such as WBM WMM including clearing of road surface and spraying primer at the rate of 0.60 kg\sqm using mechanical means complete as per specifications including all lead and lift	Sqm	15950.96	3236.36	20.29						
17	Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM complete as	Sqm	17385.67	4671.60	26.87						
18	Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled,	Cum	824.75	194.36	23.57						
19	Providing and laying bituminous concrete 40mm thick with hot mix plant, using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment,	Cum	695.43	186.86	26.87						
20	Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface/ Concrete Surface: Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area,	Sqm	577.25	0.00	0.00						
21	Supply and Installtion of Moulded Shank Raised Pavement Markers made of polycarbonate and ABS(Acrylonitrile Butadiene Styrene) moulded body and reflective panels with micro prismatic lens capable of providing total internal reflection of the light entering the lens face	Nos	366.00	0.00	0.00						
E1	KSRRB M600-1.Providing and Constructing dry lean cement concrete mix CC 1:5:10 base with OPC 25mm and down size graded granite metal coarse aggregate at 0.86cum and fine aggregates @0.58cum over a prepared sub-base, coarse and fine aggregate conforming to IS:	Cum	845.56	0.00	0.00						
E2	Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 over a prepared base with OPC coarse aggregate at 0.69 cum, fine aggregates at 0.46 cum,Coarse and fine aggregate conforming to IS:383-2016, with Superplastizer at 3 lts	Cum	845.56	0.00	0.00						
		= Executed %									

AE.

AEE, VNT